



NEW COLLEGE, OXFORD

ENABLING WORKS PHASE 1

NEWSLETTER 001, 13 JULY 2018



Project Description:

Enabling works for temporary classrooms to be installed in No 1 Savile Road Garden Area. Installation of classrooms and associated works.

Project Status:

1. Planning permission for the new facilities at Oxford New College was awarded 12 June 2018. (Ref 17/03330/FUL)
2. Savile Road enabling works commenced on site 9 July 2018:
 - ◆ Site set up
 - ◆ Site clearance
3. Ecology Report submitted 9 July 2018 to confirm no birds nesting within the boundaries of the site.
4. The delivery of temporary classrooms will be mid-August 2018.

Forthcoming Site Activities:

1. Activities over the coming month are:
 - ◆ Trees and hedgerows removed 13 July 2018
 - ◆ Ground works: reduced level dig to prepare for foundations, week commencing 16 July 2018
 - ◆ Piling works: week commencing 23 July 2018
 - ◆ Excavation for the Installation of drainage and service ducts will commence end of July 2018
 - ◆ Erection of hoardings around the temporary classrooms will commence during July 2018

Contact:

If you have any issues with site activities please contact Gary Wilson, Senior Site Manager, Austin Newport Group on 01865 616985 or 07392 868032.