



NEW COLLEGE, OXFORD
ENABLING WORKS PHASE 1
NEWSLETTER 002, 27 JULY 2018



Project Description:

Enabling works for temporary classrooms to be installed in No 1 Savile Road Garden Area.
Installation of classrooms and associated works.

Project Status:

1. Piling works currently underway, due to be complete 01 August 2018.
2. Groundworks including drainage and reduced level dig ongoing.
3. Temporary road closure notice for Savile Road issued by Oxfordshire County Council. Starting 10 August 2018 at 06:00 and running until 12 August 2018 at 18:00.

Forthcoming Site Activities:

W/C 30 July 2018

1. Placing concrete in foundations 01–02 August. Concrete pump and delivery wagons on Savile Road (road remains open).
2. Continuation of on-site drainage works.
3. Backfilling around foundations.

W/C 06 August 2018

1. Complete on-site drainage.
2. Clear surplus spoil from site.
3. Installation of temporary classrooms 10, 11 and 12 August 2018.

Contact:

If you have any issues with site activities please contact Mr Gary Wilson, Senior Site Manager, Austin Newport Group Limited at gwilson@austinnewport.co.uk or on site number 01865 616985 or mobile number 07392 868032.